

Ruth Elaine AMR Project Update:

The contractor has installed the 8" PVC pipeline, water services and meter boxes for the project. The remaining work to be performed is installation of some fire hydrants, connections to existing water mains and reconnecting customer lines to new water services. Once the new water line, water services and fire hydrants are completely in service the contractor will begin to perform landscaping, concrete and asphalt restoration.

Forward Looking Construction Schedule:

Upcoming customer line reconnections to new water services (dates are approx.):

- October 10 – 14:
Work Area: Ruth Elaine Dr (Wallingsford Rd. to Donnis Rd.)
Work will be on the sidewalks/parkways and company vehicle will be parked on the parking lane with Road Work Ahead signs.
- October 17 – 21:
Work Area: Quail Run Rd (Wallingsford Rd. to Donnis Rd.)
Work will be on the sidewalks/parkways and company vehicle will be parked on the parking lane with Road Work Ahead signs.
- October 24 – 28:
Work Area: Donnie Ann Rd (Wallingsford Rd. to Donnis Rd.)
Work will be on the sidewalks/parkways and company vehicle will be parked on the parking lane with Road Work Ahead signs.